
Weekly Monitoring

FROM 03/07 TO 07/07

Lucas

Summary:


Date	Hour	Ice Formation	°C	Tension before any test (N)	gN2 flow (L/h)	Voltage (V)	Current (A)
Mon - 03/07	13:35	None	A,B at -183,95°C (LAr) C -145 D -68	DS2:5 DS4:5 (relaxed)	60	DS2:24 DS4:24	DS2: 0.08 DS4: 0.09
<u>Tue – 04/07</u>	10:50	Intended	A, B LAr Temperature C -137.37 °C D -66,51°C	DS2:15 DS4:5 (not relaxed)	60	DS2:24 DS4:24	DS2: 0.08 DS4: 0.09



Temperature changes since Friday 30/06 at 9AM


- Monday 26/06:
 Start the heating process.
 Small heater placed in the tank.
- Thursday 29/06:
 Heating process
 accelerated: larger heater inside the tank, lid of the tank removed
- Friday 30/06:
 End of the active heating process, letting tank heat with ambient temperature.
 - → Temperature graph for weekend

Data file begins at: 2023-06-07 12:51:32 Data file finishes at: 2023-07-03 13:56:54



LAr in tank curve





Tank level decreasing linearly (around 4%/day)


Flushing LN2 to see effect on ice:

Time	Monday 03/07	Tuesday 04/07	Wednesday 05/07	Thursday 06/07	Friday 07/07
Right Side (DS2)					
Left Side (DS4)					
T shaped gN2 pipe	NO	NO	NO	YES	YES
gN2 Total flow	60 L/h	60L/h			
LN2 in tube	None	None			
%LN2 in tank*	61%	59%			


^{*} No refill possible this time

Tension during stress test 03/07

- At beginning, tension very high
 - → Reposition of the motors to be in straightly in front of the cap centers
 - → Once again after adding humidity sensors
- Tension value about same value as LN2 testing
- → Tension value stable and comparable to LN2




Long stay test (still ongoing)




Source left at D for 16h, no high tension after moving it back to A (DS4)

Humidity test 1/3

- Regularly moving source from D to A to D, for different gN2 flow values
- Left Humidity rising only if gN2 < 30L/h
- Right humidity rise only if gN2 < 120L/h
 - No difference 0 and 30 L/h
 - Regular drop from 30L/h (80%) to 120L/h (~0%)
- → No humidity changes for gN2 flow at 120 L/h, no matter movement of pseudo-source.



Endoscope pictures




DS4

DS2

After long blowing (100% humidity)





After 1h 15mn of gN2 @120 l/mn






After 2nd long blowing (100% humidity)



Humidity test 2/3

- Pseudo-source in position A
- Blow in tube from both sides to increase humidity at maximum and remove gN2
 Extreme nonrealistic scenario
- → After 5min, both humidity are at 100%
- \rightarrow A \rightarrow D \rightarrow A: +23N/+15N wrt normal
- After 15min, put back the top caps and gN2 at 120L/h
- → After 1h30, both humidities at 0%
- → A→ D → A: +20N/+15N wrt normal but back to normal after 3 times



Humidity test 3/3

- Pseudo-source in position B
- Blow in tube from both sides to increase humidity at maximum and remove gN2
 Extreme nonrealistic scenario
- → After 5min, both humidity are at 100%
- \rightarrow A \rightarrow D \rightarrow A: +12N/+11N wrt normal
- After 15min, put back the top caps and gN2 at 120L/h
- → After 1h30, both humidities at 0%
- \rightarrow A \rightarrow D \rightarrow A: +12N/+9N wrt normal
- Letting the source at B for 1 night

